

Ausbau der OD Steinhausen K19 / K 50 in Büren-Steinhausen

Stand Fr 26.10.18

Nr.	Vorgangsname	Dauer	Anfang	Fertig stellen	2018												2019											
					01	02	03	04	05	06	07	08	09	10	11	12	01	02	03	04	05	06	07	08	09	10	11	12
1																												
2	Ausbau der OD Steinhausen K19/K50 in Büren-Steinhausen	385 t	Mo 19.03.18	Fr 28.06.19																								
3	Ausführung	385 t	Mo 19.03.18	Fr 28.06.19																								
4	1. BA	71 t	Mo 19.03.18	Fr 15.06.18																								
5	2. BA	11 t	Mo 02.07.18	Fr 13.07.18																								
6	Wasserleitung	47 t	Mo 16.07.18	Fr 07.09.18																								
7	2. BA	61 t	Mo 27.08.18	Mi 07.11.18																								
8	3. BA	39 t	Mi 07.11.18	Fr 21.12.18																								
9	4. BA	29 t	Mo 14.01.19	Fr 15.02.19																								
10	5. BA	47 t	Mo 18.02.19	Fr 12.04.19																								
11	6. BA	60 t	Mo 15.04.19	Fr 28.06.19																								
12	Bauwerk Abelbach	104 t	Mo 02.07.18	Mi 31.10.18																								
13	Kanalbau	65 t	Mi 31.10.18	Fr 18.01.19																								
14	Deckenverstärkung - Außerorts	23 t	Mo 04.03.19	Fr 29.03.19																								